

# 國立臺灣戲曲學院校務基金

## 固定資產建設改良擴充執行情形明細表

中華民國114 年 06 月份

單位:新臺幣元

第 1 頁

計畫名稱	本年度可用預算數					累計預算 分配數 (2)	執 行 情 形						差異或 落 後 原 因	改進措施
	以前年度 保 留 數	本 年 度 法 定 預 算 數	本 年 度 奉准先行 辦 理 數	調 整 數	合 計 (1)		累 計 執 行 數				比較增減			
							實支數	應付 未付數	合 計 (3)	% (3)/(2)	金額(4)= (3)-(2)	% (4)/(2)		
一般建築及設備 計畫	101,248,431	174,584,000	0	0	275,832,431	131,020,000	93,421,492	25,900,213	119,321,705	91.07	-11,698,295	-8.93		
房屋及建築	101,248,431	162,000,000	0	0	263,248,431	123,918,000	88,807,677	25,900,213	114,707,890	92.57	-9,210,110	-7.43		
房屋及建築	101,248,431	162,000,000	0	0	263,248,431	123,918,000	0	0	0	0.00	-123,918,000	-100.00		
未完工程-房屋 及建築	0	0	0	0	0	0	88,807,677	25,900,213	114,707,890		114,707,890			
機械及設備	0	2,575,000	0	0	2,575,000	2,405,000	2,560,122	0	2,560,122	106.45	155,122	6.45	因業務需要，提 前辦理採購事宜。	
機械及設備	0	2,575,000	0	0	2,575,000	2,405,000	2,560,122	0	2,560,122	106.45	155,122	6.45		
交通及運輸設備	0	942,000	0	0	942,000	500,000	0	0	0	0.00	-500,000	-100.00	正陸續辦理採購 及交貨作業中。	俟交貨驗收合格 後即辦理驗收付 款。
交通及運輸設 備	0	942,000	0	0	942,000	500,000	0	0	0	0.00	-500,000	-100.00		
什項設備	0	9,067,000	0	0	9,067,000	4,197,000	2,053,693	0	2,053,693	48.93	-2,143,307	-51.07	正陸續辦理採購 及交貨作業中。	俟交貨驗收合格 後即辦理驗收付 款。
什項設備	0	9,067,000	0	0	9,067,000	4,197,000	2,053,693	0	2,053,693	48.93	-2,143,307	-51.07		
總 計	101,248,431	174,584,000	0	0	275,832,431	131,020,000	93,421,492	25,900,213	119,321,705	91.07	-11,698,295	-8.93		
不動產、廠房及 設備	101,248,431	174,584,000	0	0	275,832,431	131,020,000	93,421,492	25,900,213	119,321,705	91.07	-11,698,295	-8.93		
房屋及建築	101,248,431	162,000,000	0	0	263,248,431	123,918,000	88,807,677	25,900,213	114,707,890	92.57	-9,210,110	-7.43		
機械及設備	0	2,575,000	0	0	2,575,000	2,405,000	2,560,122	0	2,560,122	106.45	155,122	6.45		
交通及運輸設備	0	942,000	0	0	942,000	500,000	0	0	0	0.00	-500,000	-100.00		
什項設備	0	9,067,000	0	0	9,067,000	4,197,000	2,053,693	0	2,053,693	48.93	-2,143,307	-51.07		
總 計	101,248,431	174,584,000	0	0	275,832,431	131,020,000	93,421,492	25,900,213	119,321,705	91.07	-11,698,295	-8.93		

保存年限：5年